



CTR Status Report - Summary



Week Ending - 6/15/2007

Project	Early Start	Early End	Total Earned Progress	Total %Wk-hrs Expended	Total Budgeted Wk-hrs	Total Wk-hrs Expended	Total Earned Wk-hrs	CPI	Remaining Budgeted Wk-hrs	Remaining Wk-hrs Forecast	Total Wk-hrs Forecast	%(+/-) Current Budget	Wk-hrs (+/-) Ran	Wk-hrs This Week
XXXX.410 Sample Project PMT & Procurement Svcs.	6/15/2005	3/2/2007	75.4%	52.3%	59,692	31,245	44,985	1.4	28,447	14,707	45,952	-23.0%	-13,740	
XXXX.420 Sample Platform X Design	6/15/2005	3/2/2007	99.5%	68.1%	35,059	23,887	34,872	1.5	11,172	187	24,075	-31.3%	-10,984	
XXXX.430 Sample Platform Y Design	6/15/2005	9/13/2006	98.8%	46.6%	10,670	4,975	10,543	2.1	5,695	127	5,102	-52.2%	-5,568	
XXXX.440 Sample Platform Z Design	6/15/2005	10/27/2006	81.5%	54.4%	10,512	5,718	8,571	1.5	4,795	1,941	7,658	-27.1%	-2,854	
Report Summary	6/15/2005	3/2/2007	85.4%	56.8%	115,933	65,824	98,971	1.5	50,109	16,962	82,786	-28.6%	-33,147	