



CTR Detail Status Report

Week Ending - 6/15/2007



	Early Start	Early Finish	Critical Activity	Total Earned Progress	Total %Wk-hrs Expended	Total Budgeted Wk-hrs	Total Wk-hrs Expended	Total Earned Wk-hrs	CR	Remaining Budgeted Wk-hrs	Remaining Wk-hrs Forecast	Total Wk-hrs Forecast	%(+/-) Current Budget	Wk-hrs (+/-) Plan	Wk-hrs This Week
XXXX.420 Sample Platform X Design															
Sample Platform X Design Total:				99.5%	68.1%	35,059	23,887	34,872	N/A	11,172	187	24,075	-31.3%	10,984	
10000 - PROJECT MANAGEMENT															
10010 - Mobilization				100.0%	0.0%	1,944	0	1,944	N/A	1,944	0	0	-100.0%	-1,944	
10010 - EDG Platform X Mob & Pework Activities	06/15/05	06/15/05	<input type="checkbox"/>	100.0%	0.0%	1,944	0	1,944	N/A	1,944	0	0	-100.0%	-1,944	
10700 - Project Documentation / Databooks				100.0%	117.7%	450	530	450	0.8	-80	0	530	17.7%	80	
10710 - Final Calculations Books	09/12/05	04/21/06	<input type="checkbox"/>	100.0%	117.7%	450	530	450	0.8	-80	0	530	17.7%	80	
10800 - VIP's / Best Practices				100.0%	0.0%	675	0	675	N/A	675	0	0	-100.0%	-675	
10830 - Hazan / Hazop	11/01/05	12/02/05	<input type="checkbox"/>	100.0%	0.0%	685	0	685	N/A	685	0	0	-100.0%	-685	
10834 - Hazan / Hazop Reconciliation Report	01/23/06	01/27/06	<input type="checkbox"/>	100.0%	0.0%	90	0	90	N/A	90	0	0	-100.0%	-90	
20000 - FACILITIES ENGINEERING															
20100 - Facilities Philosophy / Procedure				100.0%	178.1%	80	143	80	0.6	-63	0	143	78.1%	63	
20110 - Design Basis Validate / Update	06/15/05	08/08/05	<input type="checkbox"/>	100.0%	178.1%	80	143	80	0.6	-63	0	143	78.1%	63	
20300 - Process Simulation				100.0%	25.0%	90	23	90	4.0	68	0	23	-75.0%	-68	
20310 - HYSIS Model Verification	06/29/05	08/16/05	<input type="checkbox"/>	100.0%	25.0%	90	23	90	4.0	68	0	23	-75.0%	-68	
20400 - Major Equipment Data Sheets / Lists				100.0%	42.3%	1,370	579	1,370	2.4	791	0	579	-67.0%	-791	
20402 - Equipment List	06/29/05	12/09/05	<input type="checkbox"/>	100.0%	122.8%	45	55	45	0.8	-10	0	55	22.8%	10	
20404 - Equipment Sizing - Production Mainhold Skid	07/25/05	08/26/05	<input type="checkbox"/>	100.0%	23.3%	45	11	45	4.3	35	0	11	-6.7%	-35	
20407 - Equipment Sizing - Water Injection Receiver Skid	08/22/05	08/26/05	<input type="checkbox"/>	100.0%	0.0%	45	0	45	N/A	45	0	0	-100.0%	-45	
20409 - Equipment Sizing - Umbilical Termination Box	10/10/05	10/14/05	<input type="checkbox"/>	100.0%	0.0%	45	0	45	N/A	45	0	0	-100.0%	-45	
20411 - Equipment Sizing - Mixed Phase Meter	07/11/05	08/12/05	<input type="checkbox"/>	100.0%	13.9%	90	13	90	7.2	78	0	13	-86.1%	-78	